

Lieutenant Governor

Department of Environmental Quality

Richard W. Sprott Executive Director

DIVISION OF SOLID AND HAZARDOUS WASTE Dennis R. Downs *Director*

December 9, 2008

Garry Bringhurst, Chairman Sanpete Sanitary Landfill Cooperative 50 N. Main Street P.O. Box 650087 Sterling, Utah 84665

Subject: Sanpete Cooperative White Hills Class I Landfill Inspection

Dear, Mr. Bringhurst:

On December 3, 2008, Rob Powers, a member of the solid waste section of the Division, conducted an inspection of the White Hills Class I landfill. The purpose of the inspection was to determine compliance with the Utah Solid Waste Permitting and Management Rules. Enclosed are copies of the inspection checklist and photographs taken during the site visit.

During the inspection, the following items were noted and are recommended for follow-up attention:

- Some litter is collecting in a low area just south of the Construction and Demolition waste cell. Please see the fourth photograph on the second page. Please address this issue.
- It was noted that there was a small open pit with material in it uncovered (see the second to the last photograph). After asking the attendant about the waste, she mentioned that the material contained asbestos. Any asbestos material must be covered immediately. This assures that the asbestos will not become airborne. Please make sure this material is covered and that any additional asbestos material gets covered as soon as it is placed in the waste cell.
- Records for Gas Monitoring were requested and the attendant indicated that the testing was done monthly however; the reports were not kept at the scale house. The permit states that the records would be maintained and kept on site for review during normal business hours.

December 9, 2008 Page 2

Overall the facility is clean and is professionally operated.

If you have any questions, please feel free to contact either Rob Powers or Ralph Bohn with the solid waste section at 801-538-6170.

Sincerely,

Original Document signed by Dennis R. Downs on 12/9/08

Dennis R. Downs, Executive Secretary Utah Solid and Hazardous Waste Control Board

DRD/RDP/kk

Enclosures: Inspection Photographs, Inspection Checklist

c: John Vercoe, BA, LEHS, Director of Environmental Services, Central Utah Health Dept. Roger Foisy, DEQ, District Engineer Larry Hansen, Landfill Manager

SOLID WASTE FACILITY INSPECTION REPORT CHECKLIST

UTAH DIVISION OF SOLID & HAZARDOUS WASTE

Facility Name Sanpete County Cooperative White Hills Class I Landf	ill County Sanpete
Location	
Inspection Date 12/3/08 Time In 11:30 am Tim	e Out 12:15 pm
Routine Oversight Follow up Monitoring Evaluat	
<u> </u>	Sunny and around 50 degrees
Inspection Goal Compliance with the approved Permit and the	Rules
Facility Contact Unannounced	
Participants	
FOLLOW UP INSPECTION NEEDED Yes No	Recommended Follow Up Date
(X - indicates items reviewed)	
1. PRE-INSPECTION REVIEW 1.1 Permit Review	2.13 Leachate Collection System
1.1 I erinit Keview	2.13 Leachate Confection System
1.2 Annual Report Review	2.14 Other
1.3 Previous Inspection Review	
	3. SIGNS REQUIRED / PROPERLY POSTED
1.4 Facility Contacts Confirmed	3.1 Operating Days / Hrs.
1.5 Facility Contacted (if announced inspection)	See photos
1.5 Facility Contacted (if announced inspection)	3.2 Directions & Procedure
☐ 1.6 Local Heath Contacted	2.2 Emaganay Nyumbaga
No one from the county participated. I talked with Vercoe before	3.3 Emergency Numbers
my site visit.	☐ 3.4 List of Unacceptable Materials
☐ 1.7 Other	211 21st of Chaceoptaiste Materials
	☐ 3.5 Other
2. FACILITY / OPERATIONAL CONTROLS	
2. PACIEIT 1 / OI ERATIONAL CONTROLS	
See inspection report and photographs	4. OPERATOR / REPRESENTATIVE / EMPLOYEES
	△ 4.1 On-site while open
In good shape	M 42 Territoire
	☐ 4.2 Training Participate in the SWANA training when possible
Signs and facility in good shape	4.3 Other
	1.5 Cunor
2.5 Communications	
2.5 Communications	5. MONITORING
	∑ 5.1 Methane
See photos	I asked for this paper work, however the attendant said that this is
2.7 Fugitive Dust Control	done but the paperwork is not kept at the scale house. See
	inspection report
2.8 Waste Inspection Area	5.2 Random Inspections
Not allowed	NA
☐ 2.10 Open Burning	5.4 Ground Water
Done on green waste pile only	
2.11 Fences, Gates, Locks, Access Control	5.5 Other
OK	
□ 2.12 Working Face	
OK	

SOLID WASTE FACILITY INSPECTION REPORT

Date: 12/3/08 Facility Name: Sanpete County Cooperative White Hills Class I Landfill	
6. DRAINAGE / EROSION	9.6 Intermediate Cover
6.1 Water Run-on]
ok	9.7 Final Cover
6.2 Water Run-off	
ok	9.8 Self Inspection (Quarterly) Reports
6.3 Other	
7. DDODED CEOD A CE / ICOL ATION / DICDOCAL	9.9 Deviation from Plans
7. PROPER STORAGE / ISOLATION / DISPOSAL 7.1 Special Waste	9.10 Permit, Permit Application and Rules Available
7.1 Special Waste	9.10 Fermit, Fermit Application and Rules Avanable
☐ 7.2 Batteries	9.11 Other
Stored next to the scale house	7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7
7.3 Hazardous Waste	
	10. MONITORING / SAMPLING / ANALYSIS RECORDS
7.4 Infectious Waste	☐ 10.1 Explosive Gas Monitoring
	No records kept on site. The attendant said this test was done but
▼ 7.5 Tires	the records were with Larry Hansen.
waste tire pile/see photos 7.6 Dead Animals	10.2 Leachate Sampling & Treatment
these are put into the working face and covered immediately	☐ 10.3 Ground Water Sampling Results
7.7 Asbestos	10.3 Ground Water Sampling Results
See photographs and the inspection report	☐ 10.4 Other
7.8 Bulky Waste	
7.9 Contaminated Soil	11. SPECIAL WASTE RECORDS
	11.1 Lab Analysis Results
☐ 7.10 Ash	
	11.2 Manifests
7.11 Sludge	11.3 Treatment Certification
7.12 Other	11.5 Headment Certification
	11.4 Paint Filter Test Results
8. COVER	11.5 Onsite Treatment Documentation
ok	11.6 Other
8.2 Daily - Alternative	
	14. ODECLA I DEDATE DECLUDENTENTE
8.3 Intermediate	12. SPECIAL PERMIT REQUIREMENTS 12.1
8.4 Final	
0.41 mu	□ 12.2
8.5 Vegetation	
	12.3
8.6 Other	
	13. OTHER ITEMS
9. INSPECTION RECORDS	☐ 13.1 Notice of Inspections Form Completed and Signed
9.1 Random Inspection Report	
9.2 Gas Monitoring System	
No records kept at the scale house, see inspection report	□ 13.3
9.3 Surface Drainage Control	
	□ 13.4
9.4 Daily Records	
	□ 13.5
9.5 Weight or Volumes	
OK	
Dalmil	
DSHW Inspector Signature:	

SOLID WASTE FACILITY INSPECTION REPORT

Date: 12/3/08 Facility Name: Sanpete County Cooperative White Hills Class I Landfill

DSHW Inspector Name (type or print): <u>Rob Powers</u> Date: <u>12/8/08</u>







Construction and Demolition Waste Cell



Litter along a drainage ditch south of the C & D waste cell



Green Waste Pile







Public waste cell



A fresh load of MSW along the working face



Scale house and equipment maintenance building



This waste had asbestos materials in it. It was not covered at the time of the inspection.

